

APPLICATION No.: 15208 5/8" L lead

TAP CLEARED ✓

LOCATION: 75 Beech St.

OWNER: Wm. H. Whipple

MEASURES: 5/8"

N from

E from W line

N from S line

L lead

Maxfield

Beech

House

June 6, 1913

179.4 ft.

7.0 ft.

2.8 ft.

2/1/93: tap reamed

2/1/93: Renewed from main to prop line Stock: 18ft 3/4"
 copper tubing 1-3/4" curb stop 1-Caldwell stop box
 1-3/4x5/8 lead-cop adapt.xxs 1-3/4x5/8 Fig 413

=====

9/3/08 west end water main rehab contract #4 perrina constr
 renewed service from main to a point 6ft stock 6ft 1" copper
 tubing 1-1 corp tap 1-1 x3/4 reducer insp by T. Alves cdm

DATE

BEF.

AFT.

REMARKS

9306 0051

METER HISTORY

CHARGE OUTS

[illegible]