

15301

APPLICATION No.:

TAP CLEARED

LOCATION: 480 Cottage St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES:

July 31, 1913

S from Parker 134.0'

W from E line Cottage 7.0'

S from N line house 9.0'

1" COPPER SERVICE

3/17/2020: Lead service line replacement program

phase 1: Contractor P. Gioioso & Son

Type CU, Diameter in 1, Water Pressure 50

Distance from main to curb stop 22.4'

Distance curb stop to meter 16'

Distance from curb face to curb stop 1.3'

Depth of service 4.0'

Total length of new pipe installed 27.9'

Curb stop replaced: YES Size 1"

Corporation replaced: YES Size 1"

Ball Valve replaced: NO Size 0.75'

Remarks: 1- 3/4" union installed where shown

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

