

APPLICATION No.: 15334

TAP CLEARED ✓

LOCATION: 153 - 55 Morgan

OWNER: A.F. Sylvia

MEASURES: 5/8"

E from	Park	114.5 ft.
S from N line	Morgan	6.9 ft.
W from E line	House	8.0 ft.

Aug. 30, 1973 Renewed from 6" outside curb stop to
5 ft. inside curb stop.

5½ ft. - 3/4" Copper tubing 3/4" Curb stop
2 lbs. wiping solder

- - -

10-4-2000 Renewed from main to property line. Stock:
26 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.
adapt. XS, 1 - 5/8" x 3/4" Fig. 413.

Sept. 2, 2005 Renewed from curb stop to inside cellar.

STOCK: 20 ft. 3/4" Copper Tubing; Caldwell Stop Box.

DAMAGED BY SILVA CONSTRUCTION _ NO CHARGE TO HOMEOWNER.

DATE

BEF.

AFT.

REMARKS

10-4-2000 Tap reamed

9-2-05

8:00

2005-360-9597

Gas & Elec, Ver, ComC

Clear of Elec.

[illegible]

CHARGE OUTS

[illegible]