

15352

251 Whitman St

OWNER:

31-313

W X Bowditch

302.5 ft

S X N Whitman St

9.0 ft

# E X W House

10.7 ft

1" Copper Service 4/26/2018

# Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 65

Distance from main to curb stop (ft) 23

Distance from curb stop to meter 17

Distance from curb face to curb stop (Ft) 1

Depth of service (ft) 3

Total length of new pipe installed (Ft) 43

Public 23 ft, Private 20 ft

Curb stop replaced: Yes size 1"

Corporation repalced: Yes size 1"

Ball valve replaced: Yes size 1"

Remarks: 3 ft whip

[illegible]

### CHARGE OUTS

