

APPLICATION No.: 15377

TAP CLEARED ✓

LOCATION: 71 Hall St.OWNER: Manuel Roderick Et UxMEASURES: 5/8" H lead Sept.16,1913N from Rockland St. 128.0 ft.E from W line Hall St. 4.6 ft.S from N line house 10.0 ft.9/3/93: Renewed from main to prop line Stock: 14ft 3/4" copper
tubing 1-3/4" curb stop 1-Caldwell stop box

1-3/4x5/8 lead-cop adapt.xxs 1-3/4x5/8 Fig 413

1" Copper Service =====

10/11/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 18

Distance from curb face to curb stop (ft) 2.5

Depth of service (ft) 5

Total length of new pip installed: (ft) 18

Curb stop replace: no Corporation replaced: no

Ball valve furnished: yes size 1"

DATE

BEF.

AFT.

REMARKS

9-2-93 933600762

9/3/93 tap reamed

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
9-19-34		5/8	King	218586					

CHARGE OUTS

