

APPLICATION No.: 15400

TAP CLEARED

LOCATION: 45 Roosevelt St.OWNER: Emile Clerc1-14-93 SCHLUMBERGERMEASURES: 5/8"

H lead

Sept. 26, 1913

S from

Ruth St.

174.0 ft.

E from W line Roosevelt St.

9.0 ft.

S from N line house

12.0 ft.

2/1/93: Renewed from $\frac{1}{2}$ ' outside curb stop to prop lineStock: 10ft $\frac{3}{4}$ " copper tubing 1- $\frac{3}{4}$ " curb stop1-Caldwell stop box 2- $\frac{3}{4}$ x $\frac{5}{8}$ lead-cop adapt.xxs

=====

12-16-98 Renewed from main to curb stop. DW White sub

contracted by the City. Stock: 10 ft. - $\frac{3}{4}$ " Coppertubing, 1 - $\frac{5}{8}$ " x $\frac{3}{4}$ " Fig. 413.

9/24/12 - City crew renewed water service from curb stop

to meter

19 ft - $\frac{3}{4}$ " copper tubing; 1 - $\frac{3}{4}$ " curb stop; 1 Caldwell

stop box. Foreman: Ron Aguiar

DATE

BEF.

AFT.

REMARKS

2-1-939306 005012-15-9819985102 489

12-16-98 Tap reamed

[illegible]

CHARGE OUTS

[illegible]