APPLICATION No.: 15467	APPLICATION No.: 15467 TAP CI			
LOCATION: 322 Nash Rd.	DATE	BEF.	AFT.	REMARKS \
OWNER: Stalla Olszoway	AUG 1	0 198	2	Ream ed
MEASURES: 5/8"				
W from Brook 297.0 ft.				
N from S line Nash Rd. 9.0 ft. E from W line bldg. 14.0 ft.				
AUG 1 0 1982 Renewed from main to the property line.				
14.7 ft3/4" copper; 3/4" curb stop; stop box; 5/8" x 3/4 Fig. 413;	1			
1" Copper Service 05/09/2018 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water presure 67 Distance from main to curb stop (ft) N/A Distance from curb stop to meter (ft) 19.5 Distance from curb face to curb stop (ft) 2.0 Depth of service (ft) 3.8 Total length of new pipe installed (ft) 22.5 Curb stop replaced: no Corporation replaced: no				
Ball valve replaced: yes size 1"				
Remarks: 3 ft WHIP				
		,		

