	APPLICATION No.: 15469			TAP CLEARED 8441-0884			
LOCATION: 24		DATE	BEF.	AFT.	REMARKS		
	rgaret Tafara				8452 0529		
MEASURES: 5/	/8"	7/2/06	5300	em c	2006 290 9652		
W	from Bowditch 151.0 ft.	7/21/06			Tap Reamed		
	N from S Whitman 9.0 ft. E from W house 9.6 ft.						
Oct. 11,1984: Renewed from 1/2' outside curb step to prep. line. Steck: 6 ft. 3/4" cepper tubing 1 3/4" curb step 1 Caldwell step box 2 3/4 \$ 5/8 leqd to cep adapt. XXS 7/21/06 Renewed from main to curb stop. Stock: 8 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" Fig. 413 Tap reamed 1" Copper Service 4/20/2018							
			4				
				4e			
Lead Service Line Replacement Program							
Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 68 Distance from main to curb stop (ft) N/A Distance curb stop to meter (Ft) 20 Distance from curb face to curb stop (ft) 1.5 Depth of service (ft) 3.7 Total length of new pipe installed (ft) 23 Curb sop replaced: No Corporation replaced: No Ball valve replaced: Yes size 1" Remarks: 3.0 WHIP							
			4				

