APPLICATION No.: 15511	TAP CLEARED 83470540 /			
LOCATION: 83-85 Valentine	DATE	BEF.	AFT.	REMARKS
OWNER:Theo Grerula				
MEASURES: 5/8"				
E from N line Valentine 8.8 ft. E from W line house 13.8 ft.  Nov. 22, 1983 - Renewed of ft. outside curb stop to property line.  5 ft 3/4" copper tubing 1 - 3/4" curb stop 1 stop box 2 - 5/8" x 3/4" lead to copper adaptor XS  6/4/2019 1" Copper Service Lead Service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 Distance from main to curb stop (ft) 10 Distance curb stop to meter (ft) N/A Distance from curb face to curb stop (ft) 2 Depth of service (ft) 4			,	
Total length of new pipe installed (ft) 10 Curb stop replaced: No				
Corporation replaced: No Ball Valve replaced: no				
		4	,	

