

APPLICATION No.: 15521

TAP CLEARED

LOCATION: 120 Clara St.

OWNER: John J. Paul, Et Ux

MEASURES: 5/8"

H lead

Dec.3,1913

E from

Brock Ave.

8
601.7 ft.

N from S line

Clara St.

9.0 ft.

E from W line

house

7.4 ft.

11/20/90: Renewed from main to prop line

Stock: 18ft. 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4x5/8 lead to cop adapt. xxs

1- 3/4x5/8 Fig.413

09.12.2019 - Lead Service Line Replacement Program - Phase 1

Contractor: Gioioso and Sons

Type CU, Diameter (in) 1, Water Pressure 100

Distance from main to curb stop (ft) N/A

Distance curb stop to meter (ft) 20

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 20

Curb stop replaced: No

Corporation replaced: NO

Ball Valve Furnished: Yes, Size 1"

DATE

BEF.

AFT.

REMARKS

11/20

9047-1200

11/20/90: TAP REAMED

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
2/25/36		5/8	Hersey D	523332					

