

APPLICATION No.: 15536

## TAP CLEARED

LOCATION: 558-560 Union

OWNER: George De Mello

MEASURES: 5/8"

W from James 112.0 ft.

N from S line Union 8.8 ft.

E from W line house 3.9 ft.

Laid in trench excavated for drain.

Dec. 6, 1976 Renewed from 6" outside curb stop to the property line.

7½ ft. - 3/4" Copper tubing 3/4" Curb Stop  
Caldwell Stop Box 2 - 5/8" x 3/4" lead to cop.  
adaptor XS

6-16-98 Biszko Cont renewed service from the newly installed 10" ductile main to a point from the main. Stock supplied by Contractor:

2 ft - 3/4" Copper tubing, 1 - 5/8" x 3/4" lead to cop. adapt. XS

1 - 3/4" Corporation tap. Contractor to maintain cut.

DATE

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

[illegible]