

APPLICATION No.: 15541

TAP CLEARED

LOCATION: 213 Rockland St

OWNER:

31-313

MEASURES: December 17, 1913

W X Lombard St 108.5 ft

S X N Line Rockland St 6.5 ft

E X W Line House 11.4 ft

1" Copper Service

10/15/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 84

Distance from curb stop to main (ft) 20

Distance from curb stop to meter (ft) 23

Distance from curb stop to curb face (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 43

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

[illegible]