

15551

TAP CLEARED

64 ROTCH ST

EMILE LEABERG

5/8"

ARNOLD ST

71.0ft

ROTC ST

8.0ft

HOUSE

10.0ft

Stock: 1-3/4x5/8 Fig 413

=====

Service was broken by wastewater

Stock: 3ft 3/4" copper tubing

1-3/4x5/8 lead-cop adapt.xs 1-3/4 x 3/4 cop-cop cplg.comp.

STOCK INSTALLED IN THIS ORDER:

1ft-3/4" copper 1-3/4x3/4 cop-cop 2ft. 3/4" copper

1- 5/8 x 3/4 lead-cop adapt.

=====

4ft - 3 1/4" Copper

tubing, 1 - 5/8" x 3/4" Fig. 413.

so & to on 10/7/98

ek:

25 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop

Box, 1 - 5/8"x3/4" Fig. 413. Silva Const. to maintain cut.

Found copper in sidewalk.

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 15551

TAP CLEARED 9048-3110

LOCATION: 64 Rotch

OWNER: Emile Leaberg

MEASURES: 5/8"

S from

Arnold

71.0 ft.

W from E line

Rotch

8.0 ft.

S from NW line

House

10.0 ft.

March 15, 1977 Renewed from 1/2 ft. outside curb stop
to 4 ft. inside curb stop.

4 1/2 ft. - 3/4" Copper tubing 3/4" Curb Stop

Caldwell Stop Box 2 - 5/8" x 3/4" lead to cop. conn.

1/24/79: Renewed from main to 3 ft. front of main. 3 ft.-
3/4" copper; 5/8" x 3/4" lead-cop. adapt. XXS; 5/8" x 3/4"
Fig. 413

11/29/90: Renewed from main to a point 1 ft.

Stock: 1 ft. 3/4" copper tubing 1- 3/4x5/8 lead to cop
adapt. xs 1- 3/4x5/8 Fig. 413=====

July 7, 1995 Owner installed copper from prop line to cellar.

owner to dig inside property
6/20/95

Pressure better due to 6" on Rotch being
made up pressure not that great coming
directly from Tap 11/29/90 S. Long.

DATE

BEF.

AFT.

REMARKS

1/24/79

Reamed

11/29/90: tap reamed

1/25/96

9664 02675

has st.

lite

[illegible]

CHARGE OUTS

[illegible]