	APPLICATION No.:	APPLICATION No.: 15572		TAP CLEARED			
LOCATION: 200-2 Eu	renis -		DATE	BEF.	AFT.	REMARKS	
OWNER: Andrew B	ielawar		6/20/69			REAMED	
MEASURES:							
5/8"							
Efrom	Ashley Blvd.	226.9 9.0 8.5					
Nfrom S 1							
E from W li	ne House						
June 20, 1969 Renewed from the main to the property line 18 ft. 3/4" copper tubing 3/4" Hays curb stop							
1 wipe joint	Fig. 413 - 3/4"	Fig. 413 - 3/4" x 3/4" c plg.	f -				
10/4/77 Dug & straighten box							
1" Copper Service 04/03/2018 Lead Service Line Replacement Program Phase 1, Contractor P Gioioso and Son Type CU, Diameter 1in, Water pressure 59 Distance from main to curb stop (ft) N/A Distance from curb stop to meter (ft) 19.5 Distance from curb face to curb stop (ft) 4.2 Depth of service (ft) 4.5 Total length of new pipe installed (ft) 22.5 Curb stop replace: no Corporation repalced: no Ball valve furnished: yes, size 1"							
						*	

