

APPLICATION No.: 15592 3/4" L lead

TAP CLEARED

LOCATION: 254 Austin St.

OWNER: Mrs. E.D. Swift

MEASURES: 3/4"	L lead	Feb. 2, 1914
E from	Richmond	76.4 ft.
N from S line	Austin	6.0 ft.
W from E line	House	1.5 ft.

Feb. 7, 1962 Renewed from 2½ ft. outside curb stop to property line.
 9 ft. - 3/4" copper tubing; 1-3/4" cop to cop stop, fig. 415 - R. H.; 2# wiping solder; 1 Caldwell stop box, complete long
 Note: Moved stop box, it is now N x S line Austin St. 6'

APR 29 1982 --Tilcon renewed service from the main to the curb stop. 8.5 ft. - 3/4" copper; stop box; 3/4" x 1" Fig. 413.

5-23-2000 Renewed from property line to inside cellar.
 (9 ft. ins. prop. line) Stock: 14 ft. - 3/4" Copper tubing
 1 - 3/4" x 3/4" cop to cop cplg., comp.

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

5-15-2000		Tap reamed	
-----------	--	------------	--

5/18/2000 2101960

METER HISTORY

[illegible]

CHARGE OUTS