

APPLICATION No.: 15598 3/4"

TAP CLEARED

LOCATION: 479 Cedar Grove

OWNER: John Mulleins

MEASURES: 3/4"

W from	Myrtle	130.5 ft.
S from N line	Cedar Grove	9.0 ft.
E from W line	House	12.2 ft.

April 7, 1958 Renewed from curb stop to a point 1½ ft.
inside curb stop.

1½ ft. - 3/4" copper tubing; 2# wiping solder;
_ _ _

Aug. 24, 1965 Renewed service from main to 9 ft. from
main.

9 ft. - 3/4" copper tubing; 1-3/4" reused corp. cplg;
1# wiping solder;
_ _ _

9/17/93: CH 90 PROJECT Medeiros & Son Cont. renewed from new
8" main to 1.0ft x prop line All stock supplied by Cont
31ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box
1-3/4x5/8 lead-cop adapt.xxs 1-3/4" corp tap Mueller (new main)
Insp M Rose III

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

[illegible]