

APPLICATION No.: 15611

TAP CLEARED

LOCATION: 368 Orchard St

OWNER:

31-313

MEASURES: Mar, 4, 1914
N X Rockland St 164.8 ft
W X E Line Orchard St 9.0 ft
S X N Line House 10.9 ft
1" Copper Service
10/15/2018 Lead Service Line Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 100
Distance from main to curb stop (Ft) 28
Distance from curb stop to meter (ft) 18.1
Distance from curb face to curb stop (Ft) 3
Depth of service (ft) 3.9
Total length of new pipe installed (ft) 18.1
Curb stop replaced: No size 3/4"
Corporation replaced: No size 3/4"
Ball valve replaced: Yes size 1"
Remarks: 3/4-1" union installed 1.0 LF outside
curb stop

DATE

BEF.

AFT.

REMARKS

5/22/95 Ream

5/16/06 Ream

[illegible]