

APPLICATION No.:

15612

LOCATION: 362 Orchard St

OWNER:

31-313

MEASURES. March 4, 1914

S X Fair St

104.0 ft

W X E Line Orchard St

9.0 ft

S X N Line House

10.0 ft

1" Copper Service

10/15/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 110

Distance from main to curb stop (ft) 26

Distance from curb stop to meter (ft) 18.9

Distance from curb face to curb stop (ft) 1.7

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 18.9

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 3/4-1 union installed 1.0 LF outside curb stop

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

5/18/06 Ream

[illegible]