

SERVICE

Application No.

15626

St. & No. 74 Beech E.S., N. of Maxfield

Size Pipe

Kind Pipe

Laid

5/8"

L lead

March 24, 1914.

N from Maxfield St. 76.3 ft.

W from E line Beech St. 7.0 ft.

S from N line house St. 8.0 ft.

Removed: Sept. 19, 1985

Laid in trench excavated for drain.

City

27 ft. Earth

Taker

25¢

25¢

Labor

ft. Earth

ctg.

0 50

26 ft. Pipe

13 $\frac{1}{2}$

ft. Pipe

1 89

2 00

4 39

6/25/81-Renewed from 6" outside curbstop to
3.5' inside stop. 4'-3/4" copper, 2-5/8"x3/4"
lead-cop. adapt.XS, 1-3/4" curb stop, 1 Cald-
well stop box.

9/19/85-Serv. shut off at tap-& all material removed.
Repl. by N.S. #30326-1".