

15627

LOCATION: 160 Washington St

OWNER:

31-313

MEASURES: E X Sears St

19.9 ft

N X S Washington St

6.7 ft

W X E House

5.0 ft

9/25/2018 1" Copper Service

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 80

Distance from main to curb stop (ft) 6

Distance curb stop to meter (ft) 20.8

Distance from curb face to curb stop (Ft) 2.5

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 20.8

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: yes size 1"

Remarks: 1-3/4" union installed 1.0 lf outside curb stop

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

--

