

APPLICATION No.: 15651

TAP CLEARED ✓

LOCATION: 9 MapleOWNER: Esther W. ClemensMEASURES: 5/8"

W from E line

Irving

1.0 ft.

S from N line

Maple

9.0 ft.

W from E line

House

5.0 ft.

May 12, 1975 Renewed from 1½ ft. outside curb stop to
property line.

6½ ft. - 3/4" Copper tubing

3/4" Curb Stop

Caldwell Stop Box

2 - 5/8" lead to cop.

August 16, 1996

adapt. XS

- - -

Bill Smith renewed service from property line to meter.

3/8/17 replaced main to curbstop and reamed tap

25 ft 3/4" copper tubing

1 ft 3/4" curb stop valve

1 ft cast iron curb stop boxes

1 ft 5/8" corp adapter

lead worker - manny washburn dpi

[illegible]

CHARGE OUTS

[illegible]