

✓ APPLICATION No.: 15694

TAP CLEARED

LOCATION: 9 - 11 Hemlock St

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

OWNER:

3/8/10 Reamed

31-313

MEASURES:

April 28, 1914

N X N Line Fair St (East) 10.2 ft

E X W Line Hemlock St 8.9 ft

S X N Line House 9.3 ft

1" Copper Service

10/01/2018 Lead Service Line Replacement

Program, Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 80

Distance from main to curb stop (ft) 52.5

Distance from curb stop to meter (ft) 25.6

Distance from curb face to curb stop (ft) 1.2

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 78.1

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: yes size 1"

Remarks: corp relocated, lead service abandoned
(public side)

[illegible]