

APPLICATION No.: 15712

TAP CLEARED

LOCATION: 106 - 108 Tremont

DATE

BEF.

AFT.

REMARKS

OWNER: _____

31-313

MEASURES:

2/09/2024 DPI did Curb Stop to Meter renewal.
CI-CRB-BX Cast Iron Curb Stop Boxes UOM 1.0
(3-4)" Ball Valve $\frac{3}{4}$ " Ball Valve UOM 1.0
(3-4)" PROPRESS 90 $\frac{3}{4}$ PROPRESS 90 UOM 2.0
MBlank - (3-4)" Meter Blank $\frac{3}{4}$ " UOM 2.0
 $\frac{3}{4}$ " Copper Tubing-K $\frac{3}{4}$ " Copper Tubing Type -K UOM 22.0

METER HISTORY

[illegible]

CHARGE OUTS

APPLICATION No.: 15712

TAP CLEARED 8246-0843 ✓

LOCATION: 106-108 Tremont

DATE

BEF.

AFT.

REMARKS

OWNER: John G. Sylvia

NOV 17 1982

Reamed

MEASURES:

5/8"

S from

Union St.

260.0 ft.

W from E line

Tremont-

8.0 ft.

S from N line

house

5.8 ft.

Feb. 1, 1975 Renewed from 6" outside curb stop to property line.

8½ ft. - 3/4" Copper tubing 3/4" Curb Stop

2 wipe joints

- - -

August 8, 1975 Rewiped joint at curb stop.

- - -

NOV 17 1982--Renewed from main to 1.0 ft. from main.

1.0 ft.-3/4" copper; 5/8" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XS;

- - - - -

8/11/92: Ch 90 project Pavao Const. renewed from main to prop line Stock: 25ft 3/4" copper tubing 1-3/4" curb stop

1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xs

1-3/4x5/8 Fig 413 Insp J Rodrigues

=====

8/11/92: tap reamed

METER HISTORY

[illegible]

CHARGE OUTS'