

APPLICATION No.: ~~15736~~ 15736

TAP CLEARED ✓

LOCATION: 318 Earle

OWNER: J. TM Rie

MEASURES:

5/8"

E from	Brook	98.8
N from S line	Earle	9.0
E from W line	House	10.7

2005 Earle St sewer project 3/4 copper main to prop line

1" Copper Service

06/19/2018 - Lead Service Line Replacement Program
Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 19

18 ft to house + 1 ft wall

Distance from curb face to curb stop (ft) 3.4

Depth of service (ft) 3.4

Total length of new pipe installed (ft) 22.0

19 ft + 3 ft whip

Curb stop replaced: no, Corporation replaced: no

Ball Valve Furnished: yes size 1"

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
3-7-67		5/8	Rock-Mg.	19768782					

CHARGE OUTS

