

APPLICATION No.: 1578

TAP CLEARED

LOCATION: 20 Crapo St.OWNER: ✓ Joseph Fernandes Et Al.MEASURES: 5/8" H lead Oct.13,1873S from South St. 17.9 ft.W from E line Crapo St. 6.4 ft.S from N line house 10.7 ft.

7/6/78: Renewed 6" outside curb stop to inside cellar wall. 16 ft.-3/4" copper (8 ft. ins); 3/4" curb stop; 5/8" x 3/4" lead to cop. adapt. XXS; Caldwell stop box

1"Copper Service

8/30/2018 Lead Service Line Replacement Program

Phase 1, Contractor P. Gioioso & Son

Type CU, Diameter (in) 1, Water pressure 100

Distance main to curb stop (ft) 20

Distance curb stop to meter (ft) n/a

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 20

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: no

DATE

BEF.

AFT.

REMARKS ✓

METER HISTORY

CHARGE OUTS

| DATE | SET OUT | SIZE | MAKE | NUMBER | READING | TEST | REMARKS |
|---------|------------|------|--------------|----------|---------|------|---------|
| 3/17/66 | | 5/8 | Rockwell Mag | 19378503 | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

