

APPLICATION No.: 15809

TAP CLEARED



LOCATION: 185 Eugenia

OWNER: Vitalis Tamache

MEASURES: 5/8"

W from	Acushnet. Ave.	298.0
S from N line	Eugenia	9.0
E from W line	House	17.0

1/26/78: Renewed 6" outside curb stop to 4.6 ft. inside  
curb stop. 5 ft. - 3/4" copper; 3/4" curb stop; 2-5/8" x 3/4"  
lead-cop. adapt. XS; Caldwell stop box;

-----  
8/26/08 - City renewed service from main to property line(32')  
32 ft - 3/4" copper tubing; 3/4" curb stop; Caldwell stop box;  
1 - 5/8" x 3/4" lead to cop adapt xxs; 1 - 5/8" x 3/4" Fig. 413  
Tap Reamed. Foreman: Frank Bento

-----  
1" Copper Service  
04/12/2018 Lead Service Line Replacement Program  
Phase 1, Contractor P Gioioso & Son  
Type CU, Diameter 1in, Water pressure 60  
Distance from main to curb stop (Ft) N/A  
Distance from curb stop to meter (Ft) 16.5  
Distance from curb face to curb stop (ft) 2.2  
Depth of service (ft) 3.5  
Total length of new pipe installed (ft) 19.5  
Curb stop replaced: no Corporation replaced: no  
Ball Valve Furnished: yes size 1"

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

8/26/08	8:30		2008-3502734
---------	------	--	--------------

8-26-08			Tap reamed
---------	--	--	------------

## METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
11-20-63		5/8	Trident	16811224					

## CHARGE OUTS

