

TAP CLEARED

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

31-313

```

MEASURES: W X Acushnet Ave                      341.0 ft
          S X N line Eugenia St                  9.0 ft
          W X E line House                        16.0 ft
          1" Copper Service
          04/10/2018 Lead Service Line Replacement Program
          Phase 1, Contractor P Gioioso & Son
          Type CU, Diameter 1in, Water pressure 60
          Distance from main to curb stop (ft) 24.3
          Distance from curb stop to meter (ft) 16.5
          Distance from curb face to curb stop (ft) 1.7
          Depth of service (ft) 3.8
          Total length of new pipe installed (ft) 24.3
          Curb stop replaced: yes size 1"
          Corporation replaced: yes size 1"
          Ball valve furnished: no size 3/4"
          Remarks: 1" - 3/4" union installed 1.0' outside
          curb stop

```

[illegible]