

APPLICATION No.: 15818

LOCATION: 59 Plymouth cor. Palmer

TAP CLEARED

DATE

BEF.

AFT.

REMARKS

OWNER: Bronsiegel

31-313

MEASURES:

5/8"

E from Palmer

11.5

S from N line Plymouth

7.6

E from W line body of house

8.1

tap is 2 ft wof curb stop

11/29/14 city crew repaired 4ft of curbstop box toward main
put cop to cop then 2 ft of curbstop, and curbstop
j. medeiros

2/23/16 4ft of 3/4 " copper tubing
1 ft of 3/4" copper to copper 3/4 coupling
1 ft of 3/4 curb stop vlave
lead worker: Manuel Washburn DPI

[illegible]

APPLICATION No.: 15818

TAP CLEARED

LOCATION: 59 Plymouth cor. Palmer

OWNER: Bronspegel

MEASURES:

5/8"

E from Palmer

9.5 11.5

S from N line Plymouth

9.0 7.6

E from W line body of house

6.5 8.1

TAP IS 2 FT W. CURB STOP.

March 23, 1961 Renewed from 3 ft. outside curb stop to 3 ft. inside curb stop.

6 ft. 3/4" copper tubing

1 3/4" cop. to cop. stop

1 C.I. stop box, complete

2 lbs. wiping solder

4/30/85: Renewed from main to a point 2.5 ft. Stock: 2.5ft.
3/4" copper tubing 1 3/4x5/8 lead to cop adapt. xs 1 3/4"
corporation tap.

7-10-99 Renewed 2' inside curb stop to inside cellar.
18 ft. 3/4" Cop. Stock: 18 ft. - 3/4" Copper tubing,
1 - 3/4" x 3/4" cop to cop cplg., comp.
Contractor will Maintain.

Bill Smith

2-16-00 Renewed from main to property line. Stock:
26 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop
1 - Caldwell Stop Box, 1 - 3/4" x 3/4" cop to cop cplg.,
comp. 1 - 3/4" x 3/4" Fig. 413.

DATE

BEF.

AFT.

REMARKS

2/6/80

2000-080-2113

2-16-00 Tap reamed

[illegible]

CHARGE OUTS

[illegible]