

APPLICATION No.: 15823

TAP CLEARED

LOCATION: 262-64 North

OWNER: F. Pacheco

DATE

BEF.

AFT.

REMARKS

Dec. 26-53

Reamed

MEASURES:

5/8"

L. LEAD

JUNE 24, 1914

E from

James

144.3 ft.

N from S line

North

7.9 ft.

E from W line

House

2.1 ft.

-----  
 December 26, 1953 Renewed from main to a point 2 ft. inside curb stop.

1 3/4" cop. to I.F. cplg 1 3/4" copper stop  
 8 ft. of 3/4" copper tubing type K, soft  
 -----

12/2/17 renewed main to prop line  
 11 ft 3/4" copper tubing  
 1 ft 3/4" curb stop valve  
 1 ft cast iron curb stop boxes  
 1 ft 5/8" corp adapter  
 1 ft 5/8" x 3/4" lead to copper  
 lead worker manny washburn - dpi

11/3/2023 Contractor City of New Bedford  
 Renewed Curb stop to Meter  
 3/4" 3/4" Copper Tubing Type-K Units 18 UOM Feet  
 MeterCou 3/4" Meter Coupling p-(3-4) Units 2 UOM Each  
 Bush- 3/4" x 1/2" Brass Bushing (3/4)" x (1/2)" Units 2 UOM Each  
 (3/4)" PR 3/4" PROGRESS S2 90 Units 2 UOM Each  
 (3-4)" Ball 3/4" Ball Valve Units 1 UOM Each  
 CI-CRB-B Cast Iron Curb Stop Boxes X Units 1 UOM Each

[illegible]

# CHARGE OUTS