

APPLICATION No.: 15891 3/4"

TAP CLEARED

LOCATION: 367 Cedar St.

OWNER: Ernest Labale

MEASURES: 3/4"

N from Willow 20.0 ft.
 E from W line Cedar 7.0 ft.
 S from N line House 12.0 ft.

DATE

BEF.

AFT.

10/17 REMARKS

9148-2896

10/17/91: TAP REAMED

6-20-95 9525-01755

6/20/95: tap reamed

Jan. 24, 1964 Renewed from 6" outside curb stop to 4 ft.
 inside curb stop.

4 1/2 ft. - 3/4" copper tubing; 1-3/4" cop to cop stop,
 fig. 415; 2# wiping solder;

MAY 4 - 1982

--Tilcon renewed service from the main to the
 property line. 15.7 ft. - 3/4" copper; 3/4" curb stop; stop
 box; 1" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

10/17/91: Renewed from main to ins. cellar (8ft. ins. prop
 line) Stock: 23ft. 3/4" copper tubing 1-3/4" curb stop
 1-Caldwell stop box 1-3/4x3/4 Fig. 413

June 20, 1995: Renewed from main to a point 6in

Stock: 6in 3/4" copper tubing 1-3/4x3/4 cop-cop cplg.comp

1- 3/4 x 3/4 Fig 413

=====

METER HISTORY

CHARGE OUTS

[illegible]