

APPLICATION No.: 15922

TAP CLEARED

LOCATION: 23 Hemlock St.

OWNER: George L. Silva Et Ux

MEASURES: 5/8" H lead Aug. 14, 1914

N from Rockland St. 106.0 ft.

E from W line Hemlock St. 9.0 ft.

S from N line house 10.0 ft.

Sept 13, 1996: Renewed from main to propline
Stock: 18ft 3/4" copper tubing 1-3/4" curb stop
1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xxs
1- 3/4x5/8 Fig 413

1" Copper Service

10/09/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 80

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 19

Distance from curb stop to curbface (ft) 4.5

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 19

Curb stop replaced: no

Corporation replaced: no

Ball valve furnished: yes size 1"

DATE

BEF.

AFT.

REMARKS

9/13/96

963707154

9/13/96: tap reamed

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
8-10-53		5/8	Empire T 14	9538346					

