

APPLICATION No.: 15944

TAP CLEARED 9104-8539 ✓

LOCATION: 277 Maple

OWNER: Anne. S. Sampson

MEASURES:

5/8"

W from E line

S from N line

W from E line

Brownell S

Maple

House

28.0 ft.

8.5 ft.

12.6 ft.

Jan. 25, 1972 Renewed from 6" outside curb stop to the property line.

7½ ft. - 3/4" Copper tubing 3/4" Curb stop
2# wiping solder

- - -

1/23/91: Renewed from 1ft. outside curb stop to old curb stop. NOTE: there was copper in sidewalk pieced in at curb stop. Stock: 1ft. 3/4" copper tubing
1- 3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 lead to cop adapt. xs
=====

9/20/00 Renewed from newly installed 8" main to curb stop.
Stock: 24.7 ft. - 3/4" COPPER TUBING; 1 - 3/4" curb stop; 1 - Caldwell stop box; 1 - 3/4" Corporation tap

2-22-02 Renewed from 2' outside property line to ins. cellar. (10ft. ins. property line) Stock: 14ft. - 3/4" Copper tubing,
1- 3/4"x3/4" cop to cop., comp. Note: Owner of house, he works for Dartmouth Water Dept. supply 3/4" meter coupling & plumber.

DATE

BEF.

AFT.

REMARKS

2/22/02

8:30

2002-080-4166

[illegible]

CHARGE OUTS

[illegible]