

APPLICATION No.: 15987

TAP CLEARED

LOCATION: 188 Hemlock St.

DATE

BEF.

AFT.

REMARKS

OWNER: Manuel M. NunesMEASURES: 5/8" H lead Oct.16,1914S from Sagamore St. 57.0 ft.W from E line- Hemlock St. 9.0 ft.S from N line's house 13.0 ft.April 14, 1966 Renewed service from 1/2 ft. outside
curb to inside cellar20 1/2 ft. 3/4" copper tubing1 3/4" cop. to cop. stop. fig 4151 lb. wiping solder1 sidewalk cut: 10' x 2' Blacktop125 compressor: 1 1/2 hrs.NadeauMonteiroDuarte11/2/2015: CITY CREW RENEWED FROM MAIN TO CURBSTOP WITH 3/4" copSTOCK: 25'-3/4" COPPER TUBING; 1-3/4" CURBSTOP VALVE;1-5/8" COP ADAP; CI-CURBSTOP BOX FOREMAN: J. MEDEIROS

188 Hemlock St

Date: 6/5/2017 Contractor City of New Bedford

Repaired Service

Type of Pipe: Copper Size: 3/4"

Cop-3/4 Box of 3/4" Copper Tubing Units 10 UOM Feet

CoprCop- 3/4" Copper to Copper 3/4 Coupling Units 1 UOM Each

METER HISTORY

[illegible]

CHARGE OUTS