

APPLICATION No.: 15995

TAP CLEARED

LOCATION: 5 Mt. Pleasant Lane

OWNER: John H. ~~Lawton~~ Lawton

MEASURES: 3/4"

W from	Mt. Pleasant	102.0 ft.
S from N line	Mt. Pleasant	5.0 ft.
E from W line	House.	1.7 ft.

Apr. 12, 1982-Tilcon renewed service from the main to the property line. 12.5 ft. - 3/4" copper; 3/4" curb stop stop box; 1" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

6-26-95 S&B Const. renewed from the newly installed 8" ductile main to curb stop., S&B Const. supplied stock:, 1- 3/4" Curb Stop, 9.5 ft. 3/4" Copper tubing 1-Caldwell Stop Box, 1-3/4" Corporation tap. S&B Cont. to maintain cut.

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS