

APPLICATION No.: 16005

TAP CLEARED

LOCATION: 245 Belleville Rd.

OWNER:

31-313

MEASURES: November 2, 1914

E from Brook St 165.0 ft

S from N line Belleville Rd 9.0 ft

E from W line House 1.4 ft

1" Copper Service

05/04/2018: Lead Service Line Replacement Program

Phase 1: Contractor: P. Gioioso and Son

Type: CU, Diameter: (in) 1, Water Pressure 60

Distance from main to curb stop (ft) 22.5

Distance from curb stop to meter (ft) 20.0

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 45.5

Public 22.5 ft Private 23.0 ft

Curbstop replaced: Yes, Size 1"

Corporation replaced: Yes, Size 1"

Ball Valve Furnished: Yes, Size 1"

Remarks: 22.5 corp to curb stop, 19.0 curb stop to house 1.0 house to meter, 3.0 WHIP total 45.5 1" copper installed

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

