

APPLICATION No.: 16020

TAP CLEARED 8507-0404

LOCATION: 288 Maple

OWNER: Willard Clark

MEASURES: 5/8"

W from	Brownell N'	1.5 ft.
N from S line	Maple	8.5 ft.
W from E line	House	2.0 ft.

2/12/85: Renewed from 1/2' outside curb stop to a point
3.5 ft. Stock: 4.0 ft. 3/4" copper tubing
1 3/4" curb stop 1 #1 Caldwell stop box
2 3/4x5/8 lead to cop adapt. comp. xs
=====

9/6/00 Owner called - she spoke with Silva Const to renew her service (15 ft. punch) she wanted to know when work would be done - I suggested she call Silva Const.

10-19-2000 Silva Const. renewed from main to property line.
Stock: 15 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop. 1 -
Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop. adapt.XS,
1 - 3/4" Corporation tap. Silva Const. to maintain cut.

[illegible]

CHARGE OUTS

[illegible]