

APPLICATION No.: 16049

TAP CLEARED 8949-3669

LOCATION: 171 Jenney, Cor. Hillman

OWNER: Eliezer Epstein

MEASURES:

5/8"

S. from

Hillman

16.0 ft.

E from W line

Jenney

9.0 ft.

S from N line

House

12.0 ft.

DATE

BEF.

AFT.

REMARKS

12/19/89: TAP REAMED

Oct. 8, 1951 Renewed 1 ft. inside curb stop.  
1 ft. - 3/4" Copper tubing

- - -

12/19/89: Renewed from main to prop line

Stock: 20ft 3/4" copper tubing

1-3/4" curb stop 1-Caldwell stop box

1-3/4x5/8 lead to cop adapt. xs 1-3/4x5/8 Fig.413

9/23/05 Silva Construction renewed from main to a point 8.0 ft.

STOCK: 8.0 ft 3/4" Copper Tubing; 3/4 cop to cop cplg; 3/4"

Corporation tap.

CONTRACTOR TO MAINTAIN CUT.

8/20/09 Leak before meter

8/24/09 Repairs made by Daigle Plumbing + Heating

[illegible]

## CHARGE OUTS

[illegible]

16049

LOCATION: 171 Jenney St cor hillman

OWNER:

31-313

MEASURES: 3/4" copper 12/12/17

renewed c/s to meter 12/12/17

14ft 3/4" copper tubing

1 ft 3/4" curb stop valve

1 ft 3/4" ball valve

1 ft cast iron curb stop boxes

1 ft 3/4" x 1/2" brass bushing

2 ft 3/4" 90\* threaded copper

10 5/4 50% tinned copper

lead worker: manny washburn dpi

## TAP CLEARED

DATE \_\_\_\_\_

BEE.

AFT

REMARKS

[illegible]

## CHARGE OUTS

[illegible]