

APPLICATION No.: 1605

TAP CLEARED

X

LOCATION: 283 Kempton

OWNER: Edward Norton

MEASURES: 3/4"

| | | |
|---------------|---------|----------|
| E from | Summer | 37.0 ft. |
| S from N line | Kempton | 6.5 ft. |
| W from W line | House | 1.1 ft. |

October 7, 1974 Renewed from the new 10" main in
Kempton St. to 1 ft. inside property line.

27 ft. - 3/4" Copper tubing 3/4" McDonald Tao
3/4" McDonald curb stop 3/4" x 3/4" Ford lead to
cop. adapt. XS
(1 ft. inside prop. line)

Acushnet stop box - contractor to install new stop box
at a later date)

S & SCont. supplied the stock, labor, excavated & will
maintain trench.

Measures of new 3/4" Curb stop:

| | |
|------------------------|----------|
| E x E line Summer St. | 36.4 ft. |
| W x W line House | 1.0 ft. |
| S x N line Kempton St. | 5.5 ft. |
| S x S line House | 9.0 ft. |

INACTIVE
SERVICE

[illegible]

CHARGE OUTS

[illegible]