

APPLICATION No.: 16052

TAP CLEARED

LOCATION: Rear 15 Washburn

OWNER: Leo & Edna Talbot

MEASURES: ~~5/8"~~ 1"

~~W from~~ ~~Belle Isle Ave~~ ~~77.2 ft~~
~~S from N~~ ~~Washburn~~ ~~7.4 ft~~
~~W from E~~ ~~house~~ ~~3.7 ft~~

Measures of 3/4" curb stop:

W x W Line	Belleville Ave.	78.4 Ft.
S x N Line	Washburn St.	7.0 Ft.
S x S Side	of House	123.4 Ft.
W x E Side	of House	5.0 Ft.

May 1976 - Zoppo Const. renewed from the new 48" main to the curb stop.

1 - 1" Corp tap with 3/4" reducer

20 Ft. - 3/4" copper tubing; 1 - 3/4" curb stop;
1 stop box; 1 - 3/4" x 5/8" lead to copper adapt.

2/13/16: Renewed from curb stop to meter, Contractor:
Fairhaven Excavating/ MHT did work.

Main to prop line 29.0'
Pipe Inside Prop Line 120.0'

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 16052

LOCATION: R 15 Washburn St.

OWNER:

MEASURES:

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS