

SERVICE

Application No.

16112

St. & No.

Union S.S., E. of Pleasant

Size Pipe

Kind Pipe

Laid

4" C.I.

March 27, 1915.

Chap. gate, I. box.

E from Pleasant (south)

St. 76.2 ft.

N from S line Union

St. 11.1 ft.

W from E line bldg.

St. 9.8 ft.

20 ft. 4" pipe including specials.

City

ft. Earth

Taker

26.72

2.00

Labor

ft. Earth

ctg.

28 72

P. 46/52

ft. Pipe

19

ft. Pipe

C.I.

7 22

H. B. Lery Goods Co.

Total bill

69 80

For detail bill see service book.

REMOVED 11-16-2005 (over)

VON

11-16-2005

P.C.C. Corp. removed 10 x 4 tee # 16112 and piece
of main along with 1" tap # 16113
Replaced by new service #33195

SERVICE

Application No.

16113

St. & No. 198-202 Union S.S., E. of Pleasant.

Size Pipe

Kind Pipe

Laid

1"

~~H. lead~~ Copper

March 27, 1915.

E from Pleasant (south)

St. 75.4 ft.

N from S line Union

St. 8.5 ft.

W from E line bldg.

St. 10.6 ft.

Laid in trench excavated for 4" service, # 16112.

City

19 ft. Earth

Taker

ft. Earth

18 ft. Pipe

5 $\frac{1}{2}$ ft. Pipe

1 82

2 00

3 82

P. 46/52

REMOVED 11-16-2005

✓
VDA

June 30, 1964, ser. leak, renewed from the curb stop to meter inside the building using 13 ft. 1" cop. tub., 1 lb. wiping solder, comp: #125-1 hr. Bill No. 52995-\$5.77

5/19-20/66, renewed from main to curb stop; 11 ft. 1" copper tubing; 1 1" cop. to cop stop fig. 415.

11-16-2005

P.C.C. Corp. removed 10 x 4 tee # 16112 and pc. of main along with 1" tap # 16113

Replaced by new service # 33195