

APPLICATION No.: 16121TAP CLEARED 8504-0470LOCATION: 73 Dunbar St.

DATE

BEF.

AFT.

REMARKS

OWNER: John S. Perry

5/29/79

MEASURES:

5/8"

H lead

Mar. 31, 1915

5/29/79

Reamed

W from

Hemlock St.

121.5 ft.

8-15-2000 Tap reamed

S from N line House Dunbar St. 8.6 ft.

EA from W line house 13.6 ft.

5/29/79: Renewed 1 ft. from main. 1 ft. - 3/4" copper;
 1 - 5/8" x 3/4" lead-cop. adapt. XS; 5/8" x 3/4" Fig. 413;

Jan 21, 1985: Renewed from 1/2' outside curb stop to prop
 line. Stock: 7ft. 4" 3/4" copper tubing 1 3/4" curb
 stop 1 Caldwell stop box 2 3/4 x 5/8 lead to cop.
 adapt. xxs

3/19/85: Renewed 6 ft. inside curb stop to ins. cellar
 (6.0" ft. ins. prop line) Stock: 9ft. 3/4" copper tubing
 1 3/4 x 3/4 cop to cop plg. comp. --- 6.0 inside c stop

=====

8-15-2000 Renewed from main to curb stop. Stock:
 24 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,
 1 - Caldwell Stop Box (same) 1 - 5/8" x 3/4" Fig. 413
 Tilcon to maintain cut.

[illegible]

CHARGE OUTS

[illegible]