

APPLICATION No.: 16182

LOCATION: 269 Tinkham St

TAP CLEARED

OWNER:

31-313

MEASURES:

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

269 Tinkham St

Date: 1/25/2023

Contractor: City of New Bedford

Renewed CS to Meter

Type of Pipe: Copper

Size: 3/4"

MBlank - Meter Blank 5/8" (5-8)" Units 1 UOM Each

(3-4)" Ball 3/4" Ball Valve Valve Units 1 UOM Each

(1-2)" F 1/2" FEMALE THREAD X THREAD (3/4" PROGRESS BRASS 90 3/4)" Units 2 UOM Each

CSValve- 3/4" Curb Stop Valve (3-4)" Units 1 UOM Each

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 12 UOM Feet

[illegible]

CHARGE OUTS

APPLICATION No.: 16182

TAP CLEARED

LOCATION: 269 Tinkham

OWNER: Albert Desrosiers

MEASURES:	5/8"		
E from		Brook	250.6 ft.
S from	N line	Tinkham	8.8 ft.
W from	E line	house	14.3 ft.

May 16, 1962 Renewed from a point 3 ft. inside property line
to inside the building.

10 ft. of $3/4"$ copper tubing

Stock supplied and installed by owner's plumber.

6/2/78: Renewed from 6" outside curb stop to prop. line.
6½ ft.-3/4" copper; 3/4" curb stop; 2-5/8" x 3/4" lead to
cop. adapt. XXS; Caldwell stop box;

Dec.31,1984: Renewed from main to a point 3.0 ft.Stock: 3.0 ft.
3/4" copper tubing 1 3/4 x 5/8 lead to cop adapt. xs
1 3/4 x 5/8 Fig. 413

11/12/04 Renewed from main to curb stop. Stock: 30 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" Fig. 413 Tap reamed

[illegible]

[illegible]