	APPLICATION No.: 16222	1	TAP	CLEAR	ED 8931-1368
MEASURES:	87-89 Valentine	DATE	BEF.	AFT.	REMARKS V
	Mildred E. Barney	8/2/89:			86 Valentine
	5/8" E from W. French Ave. 72.8 ft. S from N line Valentine 8.8 ft. E from W line house 11.8 ft.	TAP R	EAMED		7897-526
8/2/89: Renewed from main to prop line Stock: 35ft. 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box 1 - 3/4x5/8 lead to cop adapt. xxs 1-3/4x5/8 Fig. 413 6/4/2019 1" Copper Service Lead Service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 Distance from main to curb stop (ft) 30 Distance curb stop to meter (ft) N/A Distance from curb face to curb stop (ft) 2 Depth of service (ft) 4 Total length of new pipe installed (ft) 30 Curb stop replaced: yes size 1" Corporation replaced: No Ball valve replaced: no					
					mar 1
			1	1	

