

TAP CLEARED

LOCATION: 192 Campbell St.

OWNER: Armanda Hendrickson

MEASURES:	5/8"	L lead	
	W from	Chancery	12.2 ft.
	N from S line	Campbell	6.5 ft.
	W from E line	House	8.9 ft.

6/20/89: Renewed from 1 ft. outside curb stop to a point 4 ft
Stock: 5 ft. 3/4" copper tubing 1-3/4" curb stop
1 - Caldwell stop box 2-3/4 x 5/8 lead to cop adapt. xs

NOTE: OWNER CLAIMS WATER DEPT. BROKE RAILING & FOOTING
CHECKED OUT BY J.R. 7/5/89 LOOKS LIKE IT WAS BROKEN A LONG TIME
AGO.

10/13/06 Renewed from main to property line. Stock: 16 ft. 3/4" copper tubing;
3/4" curb stop; Caldwell stop box; 5/8" x 3/4" lead-cop adapt. XS; 5/8" x 3/4" IS;
Fig. 413 Tap reamed

METER HISTORY

CHARGE OUTS

[illegible]