

APPLICATION No.: ~~16286~~ 16286

TAP CLEARED 8603-1379 ✓

LOCATION: 23-25 Ocean

OWNER: Henry V. Davis

MEASURES:

3/4

S from

Arnold

71.9 ft.

E from W line

Ocean

6.7 ft.

N from S line

House

8.1 ft.

1/17/86:

Renewed from 1/2' outside curb stop to prop line.

Stock: 5ft. 4in. 3/4" copper tubing 1 - 3/4" curb stop

1 - Caldwell stop box 2 - 3/4x5/8 lead to cop adapt.

=====

8/26/92: Ch.90 project Pavao const renewed from main to prop line

all stock &amp; labor by Pavao const. 15ft 3/4" copper tubing

1- 3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 lead-cop

adapt.xxs 1-3/4" corp tap NOTE: 1986 5ft COPPER DID NOT

PUT COPPER AT PROP LINE. Insp J Rodrigues

DATE

BEF.

AFT.

REMARKS

11-20-98

984703297

[illegible]

## CHARGE OUTS

[illegible]



16286

TAP CLEARED

LOCATION: 23=5 Ocean St. W.S., S x Arnold St.

OWNER:

**MEASURES:**

3/4"

L. Lead

July 7, 1915

S from

Arnold St.

71.9 ft.

E from W line

Ocean St.

6.7 ft.

N from S line

house

8.1 ft.

Jan. 17, 1986 Renewed from 1/2' outside curb stop to prop line.

5 ft. 4" - 3/4" copper tubing

1 - 3/4" curb stop

1 Caldwell Stop Box

2 3/4" x 5/8" lead to cop adapt XXS

Aug. 26, 1992 Pavao Const. renewed from main to property line.

All stock & labor by Pavao Const.

15 ft. - 3/4" copper tubing

1 - 3/4" curb stop

1 Caldwell stop box

1 - 3/4" x 5/8" lead to cop adapt XXS

1 - 3/4" corp. tap

Note: 1985 5 ft. copper did not put copper at prop line -

[illegible]

## CHARGE OUTS

[illegible]