

APPLICATION No.: 16291

TAP CLEARED

LOCATION: 84 Mt Vernon St

OWNER:

31-313

MEASURES: E X Bullock St 42.7 ft
N X S Line Mt Vernon St 6.4 ft
E X W Line House 1.7 ft

1" Copper Service

05/15/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 50

Distance from main to curb stop (ft) 8

Distance from curb stop to meter (ft) 22.5

Distance from curb face to curb stop (ft) 1.7

Depth of service (ft) 3.4

Total length of new pipe installed (ft) 22.5

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve replaced: yes size 1"

Remarks: 1-3/4" union installed 1 ft outside
curb stop

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

