

APPLICATION No.: 16296TAP CLEARED 8529- ✓LOCATION: 263-265 WoodOWNER: Lewia M. AyersMEASURES: 3/4"

E from	Sowle	11.4 ft.
S from N	Wood	8.5 ft.
W from E	house	12.4 ft.

7/16/85: Renewed from 1/2' outside curb stop to prop line
Stock: 7ft. 1" copper tubing 6' 1 3/4" curb stop 1 Caldwell
stop box 2 3/4 x 5/8 lead to cop adapt. xs
=====

6/5/90: Renewed from main to a point 1 ft.
Stock: 1ft. 3/4" copper tubing
1-3/4x3/4 lead to cop adapt. xxs 1-3/4x3/4 Fig.413
=====

1-30-98 M. Pavao renewed service from the main to the property
line. 3/4" Copper tubing, 1-3/4" Curb Stop, 1-Stop Box,
1-5/8"x3/4" lead to cop adapt. Information rec'd from Tibbets Eng.

1-30-98 M. Pavao renewed service from the main to the property
line. 3/4" Copper tubing, 1- 3/4" Curb Stop, 1- Stop Box,
1-5/8"x3/4" lead to cop adapt. Informatio rec'd from Tibbets Eng.

curb stop leak
7/15/85

DATE

BEF.

AFT.

REMARKS

6/5/90: tap reamed

9023-1462

[illegible]