

✓

LOCATION:

31-313

MEASURES:

N X Whitman

E X W House

1" Copper Service 4/30/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (ft) 12

Distance curb stop to meter (Ft) 27.5

Distance from curb face to curb stop (Ft) 4.7

Total length of new pipe installed (ft) 27.5

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 1-3/4" union installed 1.0 ft from
curb stop

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST		REMARKS

CHARGE OUTS

