

TAP CLEARED P9712-1759

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

7/23/1915

1/10/87: TAP REAMED

N from

N from

Elm

18.0 ft.

From W line

Liberty

6.8 ft.

S from N line

house

13.0 ft.

Feb. 24, 1972 Renewed from  $\frac{1}{2}$  ft. outside curb stop to  $4\frac{1}{2}$  ft. inside curb stop.

5 ft. - 3/4" Copper tubing      3/4" curb stop  
2 wipe joints

1/10/87: REnewed from main to a point 2.5 ft. Stock: 2.5ft. 3/4" copper tubing 1-3/4 x 5/8 lead to cop adapt. xs 1-3/4x5/8 Fig.413

3/18/87: Renewed from main to prop. line. Stock: 15ft. 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box used old Fig. 413 1 - 3/4 x 5/8 lead to cop adapt. xs

6/2/05 Renewed from newly installed 8" main to a point 7.2 ft.  
STOCK: 7.2 ft 3/4" Copper Tubing; 3/4 cop to cop cplg., comp.;  
3/4" Corporation tap.

SILVA CONSTRUCTION TO MAINTAIN CUT.



[illegible]

## CHARGE OUTS

[illegible]