

APPLICATION No.: **1633**

## TAP CLEARED

LOCATION: **101-103 Pleasant**OWNER: **T. Freitas**

MEASURES:

**5/8"**

N from Grinnell 108.2

E from W line Pleasant 6.6

S from N line house 10.0

4/7/93: Renewed from main to prop line Stock: 14ft 3/4" copper  
tubing 1-3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 lead-  
cop adapt. xs 1-1/2x3/4 Fig 413

1" Copper Service =====

06/04/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 18

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 18

Curb stop replaced: No

Corporation replaced: NO

Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

4/7/93: tap reamed

4-7-93

9315 3354

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
7-15-59			Calmet	1662040					

## CHARGE OUTS

